COMPLETION REPORT

1. Name of Work : **Improvements & Asphalting of Road at St.Mary's School Back side 1st cross L/s & R/s in Dasarahalli Ward No 15**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/209/13-14 Dt: 30/10/13

3. Head of Account which is Chargeable : P. Code No. 1771

4. Work Order No. & Dt : EE/DD/WO/85/14-15 Dt: 26/06/14

5. Name of Contractor : **R. MANGAL RAJ**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 17/2/12-13 Page No. 40 To 46

8. Check measurement of the Asst. : M.B. No. 17/2/12-13 Page No. 40 TO 46

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE (DSD)

incharge of the work :

10. a) Asst. Engineer : Sri N.C. Venkatesh AE

b) Asst. Exe. Engineer : Sri Ranga Swamy AER

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.95	19,61,739/- 1934924=00	—	32,500/- 60076=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ